= e-257 नुत महोत्सव

ERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001

No.F.6/DFS/MS/Hotel/2025/SZ/O4

Dated: .1.0./..03./2025

FIRE SAFETY CERTIFICATE

Certified that The Leela Palace Hotel located at Africa Avenue, Netaji Nagar, Chankyapuri, New Delhi 110023 comprised of 04 Basement, Ground plus Ten Upper Floors owned/occupied by Schloss Chanakya Pvt Ltd was issued Fire Safety Certificate by this department vide letter No. F6/DFS/MS/Hotel/2022/SZ/39 dated 10/05/2022. The premise was re-inspected by the officer concerned of this department on 27/02/2025 in the presence of Mr. Manish Monga (Chief Engineer) and found that the said Hotel building have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy class "Residential" A-6 (Starred Hotel) with effect from .10./.0.3/ 2025 for a period of Three years in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010.

Issued 10 03/2025 at New Delhi by

DELHI FIRE SERVICE

Copy to: -

1. The Authorized Signatory, A Unit of Schloss Chanakya Pvt. Ltd., The Leela Palace Hotel located at Africa Avenue, Netaji Nagar, Chankyapuri, New Delhi 110023

2. The Joint Commissioner of Police, (Lic) First Floor, P.S Defence Colony, New Delhi 110049

Conditions for the validity of Fire Safety Certificate:

1. All the fire safety arrangement provided therein shall be maintained in good working condition at all time as seen during inspection.

2. Any loss of life property due to non-functional fire safety measures shall be at the

responsibility of the management.

3. The Building sanctioning authority may verify any deviation with regard to the construction/occupancy in the building. In case of any deviation, the fire safety certificate stands null and void.

4. The basement shall be used as per the provisions of BBL-/NBC Part- IV.

5. The owner/occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in

6. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration (Clause 1.4.3 of UBBL-

2016), if any.

7. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (I) of rule 37] along with a copy of this Certificate, six month prior to its expiry." The form is available on www.dfs.delhigovt.nic.in



	INSPECTION REPORT						
	Cabo Building	The Leela Palace Hotel at AG					
	Name & Address of the Building	Nagar, Chankyapuri, New Delhi 110023.					
1		Residential Oc	Residential Occupantial New Delhi 110023.				
	Type of Occupancy	04 Tier Rasemer	Residential Occupancy Class- A-6 "Starred Hotel" 04 Tier Basement, Ground Plus 10 Upper Floors				
2	Type of Occupancy Building Comprised of	Renewal	it, Ground Plus	10 Upper Floo	ors		
3	Type of Case Type NOC	F6/DFS/MS/Hotel/2022/SZ/39 dated 10/05/2022					
4	Type of Case Details of Previous NOC Details of Previous Letter No	F6/DFS/MS/H	otel/2022/SZ/3	9 dated 10/0	5/2022		
5	Details of Previous No Fire Safety Directives Letter No	T.OIDI G/1413/E	P/Hotel/09/17	95 dated 197	06/0000		
6	Fire Safety Direct.	2110212025			06/2009		
7	Date of Inspection Name of the Inspecting Officers Name of Officers	Sh. Rajesh Ku	Sh. Rajesh Kumar, ADO (BCP)				
8	Name of the inspecting	Mr. Manish Monga (Chief Engineer)					
9	Name & Designation of		(Chief Engineer)				
	from the building side	2010	A TOTAL	100			
10	Year of construction	NOT SELECT					
11	A 1' A Latter NO	Outdoor diary	no 12339 date	d 11/02/202	5		
S. No.	Minimum standards on Fire Prevention and	Old NOC	Provid	Remarks			
A STATE OF THE STA	Fire Safety U/R 33	Requirements			MR/NMR		
1	Access to Building.						
	Road width	Required	15 1	ntr T	MR		
_	76 C 2111	5 m	Prov	Contract of the Contract of th			
		6 m	Prov		MR		
Live I	Width of internal road		PIOV	ueu	MR		
2	Number, width, type & arrangement of ex	LIIS.	45.4590	Y			
All	a) Number of Staircase	OF to PE 533	off and	/			
31.4	> Upper floors.	GF to FF- 7 Nos, 1 st to 2 nd - 6 Nos, 2 nd to 9 th - 5 Nos, 9 th to 10 th - 3 Nos, & 10 th to Terrace - 02 Nos		Provided	MR		
100	> Opper noors.			W-	10 A 3 A 5 A 5 A 5 A 5 A 5 A 5 A 5 A 5 A 5		
	➤ Basement floor.	4 BF to 1 BF- 10	Nos, +02 ramps	Provided	MR		
- 1		& 1st BF to GF-0	9 Nos + 4 ramps	Tiovided	IATIV		
100	b) Width of Staircase						
G. 1	➤ Upper floors	1.25 mtr each	1.25 mtr ea	ch	MR		
- +	> Basement floor	1.25 mtr each	1.25 mtr ea	ch	MR		
	c) Protection of exits	- 4-5	13 THAT 1 IS				
	➤ Fire check door	Required	ed Provided		MR		
	> Pressurization	Required		Provided			
	d) No. of continuous staircase to terrace	Required	02 No's Provided		MR MR		
400	e) Width of corridor	-NA-	-NA-		-NA-		
	f) Door size			Provided			
3	Compartmentation.	Required	FIO	ided	MR		
14.					100		
100	Fire check door.	Required		vided	MR		
	Sealing of electrical shafts.	Required		vided	MR		
	Fire rating of shaft door.	Required		vided	MR		
1	Water curtain	-NA-	-	IA-	-NA-		
. Md	Fire dampers.	Required	Pro	vided	MR		
4	Smoke Management system.		129%	In the state of	t, al		
Harry I	Basement	30 ACPH	MVI	rovided	MR		
400	Upper floors	12 ACPH		rovided	MR		
5	Fire Extinguishers.	12 ACFI	171. 7 1		1 31333		
11	Total numbers	1,500	205 3	Jo'e	MR		
		ISI marked	295 No's ABC, CO2, M.Foam & DCP, K-Guard/Clean Agent				
	• Types				MR		
	ISI Marking			Provided Provided			
6	First Aid Hose Reels.		Prov	ucu	MR		
			BF-10 Nos, GF-0	Noe 1st to 0th			
	Total numbers on each floor.		04 Nos & 10 th to	Terrace-02 Nos	MR		
	 Length of hose-reel hose. 	Hose-reels		30m			
	Nozzle Diameter		5mm		MR MR		
7	PATRICA SISTEM		311	mr	1,11		
	Automatic fire detection & alarming system.				1		
	Type of detectors	Smoke / Hea		ovided	MR		
	Location of Main Panel	Required	Ground floor		MR		
	Location of Repeater Panel			1 (01-SCR, 10	MR		
	- Country of Repeater Panel	Required	l F	ECR)			



	Alternate source of power	Required	Prov	vided	MR
	Hooter's location	Required		10-15	MR
8	MOEFA	Required	Provided in all area Provided		MR
9	Public Address System	Required			MR
10	Automatic Sprinkler System	Required	Provided		
	Basement	Required	Provided		MR
	Upper floors	Required		Provided	
	Sprinkler above false ceiling		TOTAL CONTRACTOR OF THE CONTRA		MR
11	Internal Hydrants.	Required	red Provided		MR
	Size of Riser/Down-comer			2 - 22	
		150 mm		Provided	MR
	 Number of Hydrant per floor 	BF-10 Nos, GF-08 Nos, 1" to 9th -		Provided	MR
	Hose box.	04 Nos & 10 th to Terrace-02 Nos BF-10 Nos, GF-08 Nos, 1 th to 9 th -) (D
12	Vand Undersate	04 Nos & 10th to Terrace-02 Nos		Provided	ed MR
1	Yard Hydrants.	an introduction	se With July	4	100
	Total number of hydrants.	10 Required	Prov	rided	MR
13	Hose box.	10 Required	Prov	rided	MR
13	Pumping arrangements.				1
	Ground Level		100	THE TOTAL PROPERTY.	
	Discharge of main pump.	2850 LPM	Prov	rided	MR
	Head of main pump.	120m	Prov	ided	MR
	Number of main pumps.	02	Prov	ided	MR
	Jockey Pump output.	180 LPM	Prov	rided	MR
	Jockey Pump head.	120m	Prov	ided	MR
	Standby Pump output.	2850 LPM	Prov		MR
	Standby Pump head. Auto Starting/Manual Storping	120m	Prov		MR
	Tato Starting Wantan Stopping	Required	Provided		MR
	Pump house access Terrace Level	Required	Prov	ided	MR
				Of the second	
	Discharge of pump.	-NA-	-NA-		-NA-
	Head of pump.Power supply.	-NA-	-NA- -NA- -NA-		-NA-
	> Auto starting of pump.	-NA-			-NA-
14	Captive water storage for fire fighting.	-NA-			-NA-
	Underground tank capacity.	2 00 000 1	*	THE P	
	Draw-off connection.	2,00,000 ltrs	Prov		MR
	Fire Service Inlet.	Required	Provided Provided		MR
	Access to tank.	Required			MR
	Overhead tank capacity.	Required	Prov		MR
15	Exit Signage.	20,000 ltrs	Prov		MR
16	Provision of Lifts.	Required	Prov	ided	MR
10	Pressurization of lift shaft.	Required	Provi	ded T	100
	Pressurization of lift lobby.	Required			MR
	Pressurization of lift lobby. Communication in lift car.	Required	Provi		MR
	Egypterminate Strategic Burgary Section Strategic Action of the Company of the Co		Provi		MR
	Fireman's switch.	Required	Provi		MR
	Lift signage.	Required	Provided		MR
17	Standby Power Supply	Required	Provi	ided	MR
8	Refuge Area	- .	()	164	- 10
	Total area	Required	214 Sc		MR
	Location	Required	4th, 6th & 9	9th Floor	MR



/	Fire Control Room. Detector system panel.	-	(1)) वागृत म	सीत्यास
60	Fire Control	Required	Denvild	
	Flow switch panel.	Required	Provided	MR
20	PA system panel. Battery backup. Building floor plan. Special Fire Protection System for the Protection of special Risk, if any.	Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
			Provided I. NOVAC system provided in LT, HT,	MR
		Required	& Transformer. 2. FM 200 provided for server room. 3. Automatic suppression system provided in kitchen.	MR

The Fire protection systems provided in the building were test checked at random and found functional at the time of inspection.

Keeping in view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules, the FSC issued vide letter No. F6/DFS/MS/Hotel/2022/SZ/39 dated 10/05/2022, renewal under rule 37 of the Delhi Fire Service Rules, 2010 is recommended.

Accordingly, DFA is put up for approval and signature please.

Signature of the Inspecting Officer Name: Sh. Rajesh Kumar

Design: ADO (BCP)

DO (South)

- Muler replies

Director

May My

i

is putil

sympetus

16/3/202

oneest MY